

Quality - Built In

## **ASSEMBLY INSTRUCTIONS**



DKE2542-DH

BASE SIZE 4210mm x 2545mm

# ASSEMBLY INSTRUCTIONS


Tools Required:	• Drill					
	Drill Bit 3.5mm					
	Drill Bit 10mm					
	Drill Bit 6mm (for clear roof panel only)					
	• Riveter					
•	• Hammer					
•	Nail Punch					
•	Tape Measure					
•	Ladder or Saw stool					
•	Long nosed Pliers					
•	String Line					
•	• Tin Snips					
•	Skillsaw and Jigsaw (for floor only)					
•	<ul> <li>Masonry Drill and 10mm Masonry Bit (for Bolt Down Kit only)</li> </ul>					
Before you start:	Read all instructions carefully.					
-	<ul><li>Read all instructions carefully.</li><li>Identify all parts and check quantities against checklist.</li></ul>					
•						
•	<ul> <li>Identify all parts and check quantities against checklist.</li> <li>If you are making your own floor refer to Raised Base Plate section</li> </ul>					
	<ul> <li>Identify all parts and check quantities against checklist.</li> <li>If you are making your own floor refer to Raised Base Plate section</li> </ul>					
Safety:	<ul> <li>Identify all parts and check quantities against checklist.</li> <li>If you are making your own floor refer to Raised Base Plate section now.</li> </ul>					
Safety:	<ul> <li>Identify all parts and check quantities against checklist.</li> <li>If you are making your own floor refer to Raised Base Plate section now.</li> <li>Do not attempt to build your shed in high winds.</li> </ul>					
Safety:	<ul> <li>Identify all parts and check quantities against checklist.</li> <li>If you are making your own floor refer to Raised Base Plate section now.</li> <li>Do not attempt to build your shed in high winds.</li> <li>Beware of sharp edges.</li> </ul>					
Safety:	<ul> <li>Identify all parts and check quantities against checklist.</li> <li>If you are making your own floor refer to Raised Base Plate section now.</li> <li>Do not attempt to build your shed in high winds.</li> <li>Beware of sharp edges.</li> <li>Protect your eyes and ears.</li> </ul>					
Safety:	<ul> <li>Identify all parts and check quantities against checklist.</li> <li>If you are making your own floor refer to Raised Base Plate section now.</li> <li>Do not attempt to build your shed in high winds.</li> <li>Beware of sharp edges.</li> <li>Protect your eyes and ears.</li> <li>Use electric tools with care. Use a Safety Trip Switch.</li> </ul>					
Safety:	<ul> <li>Identify all parts and check quantities against checklist.</li> <li>If you are making your own floor refer to Raised Base Plate section now.</li> <li>Do not attempt to build your shed in high winds.</li> <li>Beware of sharp edges.</li> <li>Protect your eyes and ears.</li> <li>Use electric tools with care. Use a Safety Trip Switch.</li> </ul>					

### STANDARD SHED KITSET



ROOF COL	OUR	WALL COLOUR IN	IVOICE NO:		BASE SIZE:		
QTY	LENGTH	DESCRIPTION	PA	CKED	CHECKED		
3	0.200m	Gable End Wall Sheets (Door End)		0	0		
3	2.080m	Gable End Wall Sheets		0	0		
10	1.890m	Wall Sheets	0		0		
2	1.890m	2 Pan Wall Sheets		0			
2	1.850m	Door - Hinged Security		$\bigcirc$	0		
1		Instruction Booklet		$\bigcup$	0		
1	0.200	Jack Studs - 70 x 45		$\bigcup_{i=1}^{n}$	U		
1		Hardware Pack (Double Hinged Doors)		$\bigcup_{i=1}^{n}$	O		
1		Touch-up Paint & Brush  Duratuf Riveter					
1 5	2.830	Roof Sheets		$\bigcap$	$\overline{}$		
	2.030	Nooi Sileets		$\bigcap$			
		<u> </u>		$\tilde{\cap}$			
				$\tilde{\cap}$			
				Ŏ	Ö		
				Ŏ	Ö		
NPTIN	NAL EXTRAS						
QTY		DESCRIPTION	DΛ	CKED	CHECKED		
	A STREET STREET STREET STREET	Contraction and the contract of the desire and the contract of	ГА 	OKLD	CHLOKED		
285	50mm	Flooring Nails Flooring Nails		$\frac{\circ}{\circ}$			
18 WIND	75mm	Flooring Nails		<u> </u>			
WIND	UVVS	E. 1346   E	T	$\cap$			
		Fixed Window Frame		$\frac{\cup}{\cap}$	U		
	0.580m	Glaze Beads		$\frac{\cup}{\cap}$	<u> </u>		
	0.603 x 0.603m	Glass		$\frac{\cup}{\cap}$	<u>U</u>		
				$\frac{\cup}{\cap}$	U		
		Louvre Window Frame		$\bigcup$			
	0.588 x 0.150m	Glass		$\bigcup$	U		
	0.710 x 0.240m	Over Panel		$\bigcup$	U		
1		Window Hardware Pack		U			
CLEA	R ROOF PANEL						
	2.830m	Roof Sheets		$\bigcup$	U		
	1.415m	Flat Roof Sheet		$\bigcup$	<u>U</u>		
	1.415m	Clear Roof Panel		$\bigcup$	<u>U</u>		
	1.175m	Ridge Flashing		$\bigcup$	<u>U</u>		
1		Clear Roof Hardware Pack		$\bigcup$	<u> </u>		
050	DITY DARKS			U			
SECU	RITY PARTS						
		Security Double Door Hardware Pack		$\bigcup$	$\bigcup$		
		Alarm - MA20		$\bigcup$	U		
		Shed light		$\bigcirc$	<u> </u>		
		Bolt Down Kit		<u> </u>	<u> </u>		
		Peg Down Kit		$\cup$			
DATE: / / PACKED BY: CHECKED BY:					CHECKED BY:		
Total W	laiaht	len					

## **DKE2542-DH TIMBER FRAME**




DOOR END WALL


### **DKE2542-DH TIMBER FRAME**

**Note:** Studs and Nogs surrounding a window opening are to be fitted once the wall cladding is nailed in place.


Step 1: Front / Back Wall: Select one 4.210m Base Plate (Green), one 4.210m Top Plate (Red) and four Studs (Yellow). Lay out Plates and two Studs on a flat surface and nail together using two 75mm nails per join. Nail in remaining centre studs using 1.343m Nogs to get correct position. Position Nogs centrally and nail in place. Repeat for back wall



**Step 2:** Select two 2.545m Base Plates (Green) and two 2.545m Top Plates (Red). With front wall lying on the ground, nail Plates to frame. Ensure Green joins to Green and Red joins to Red.



Step 3: Position the back wall frame on top of plates. While someone supports frame, nail in place. Nail in centre Stud using 1.180m End Wall Nogs to get the correct position, top and bottom. Nail Door End studs using 273mm nogs to get the correct position. Nail 273mm nogs in place.



Step 4: Carefully roll frame over onto its base. (Pieces of timber from the packaging may be used to temporarily brace the frame before rolling it over). Fit 1.180m End Wall Nogs centrally. If fitting a Kiwi Floor, fit Floor Joists now. Space joists equally and nail in place using three 75mm nails per end.






fig. 1

**Step 5:** Position a Jack Stud and Door End Jack Stud on each end of Ridge Beam and nail in place using two 75mm nails each end (*fig. 1*). Turnover Ridge Beam / Jack Studs, position centrally on 2.545m Top Plates and nail to Top Plates using 75mm nails.




### **DKE2542-DH TIMBER FRAME**

**Step 6:** Nail Over Door Weather Flashing to Door End Jack Stud with 30mm clouts.




### **DKE2542-DH DOOR JAMBS**



**Step 1:** Position Door Jamb Flashings at correct spacing (see above) and hard up underneath Over Door Weather Flashing. Drill and nail Door Jamb Flashings to top and bottom plates using 30mm clouts.

Note: The edge of the door jambs may not line up with the door studs. Make sure the 1800mm measurement shown above is followed

Step 2: Drill and nail flashings to stude using three 30mm clouts in each flashing.





### **DKE2542-DH WALL CLADDING**

#### TO AVIOD CORROSION:

- Where at all possible try not to trap metal filings between two sheets. Remove all metal filings before riveting.
- Carbon in pencils reacts with the Zinc/Aluminium coating on steel. Use ink to mark steel.

#### **TERMS EXPLANATION**

- **To Tack:** To Tack on a wall sheet means to use minimum nails hammered partly in to hold Wall Sheets in position. Should a Wall Sheet need to be re-positioned, the nails can easily be prized out.
- If a window is required, identify Wall Sheet(s) with window hole pre-cut. Lean up Wall Sheets where window(s) are to be located.





fig. 1



#### Note:

When fitting Gable End Sheets ensure they overlap correctly (*fig 1*).

The overlap direction may differ from cladding detail below.

GABLE END WALL

FRONT WALL

### **DKE2542-DH WALL CLADDING**

**Note:** For sheds with the Raised Base Plate option, the Wall Sheets will protrude 20mm below the Bottom Plate. Refer to Raised Base Plate section (page 15).


Step 1: Front Wall: Start at the left hand side. Position the Wall Sheet with the LIP on the left hand side. Ensuring the LIP is flush with side of the Stud and the top of the Top Plate, tack in place. Position the next Wall Sheet with the LIP on the left hand side. Overlap as shown in *Cladding detail*. Ensuring Wall Sheet is flush with the top of the Top Plate, tack in place. Repeat with remaining three sheets.



Step 2: Back Wall: Position the first Wall Sheet with the LIP on the right hand side. Ensuring the LIP is flush with the side of the Stud and the top of the Wall Sheet is flush with the top of the Top Plate, tack in place. Repeat with remaining four sheets.



Step 3: End Wall: Lean Gable Wall Sheets against the shed to form gable shape. With the LIP flush with side of Stud tack in place ensuring the bottom of the Wall Sheet is 10mm above the bottom of the Bottom Plate. Tack on remaining Wall Sheets.



Step 4: Door End Wall: Position 2 Pan Wall Sheets each side of the door. Tack the sheets in place ensuring sheet is flush with corner stud and hard up underneath the Over Door Weather Flashing. Check doorway is square before nailing off the Door End Wall. Nail 200mm sheets to the Door End Jack Stud.

Drill a hole through Door Jamb Flashings and Wall Sheets top and bottom. Nail with 50mm nails (*fig. 1*).



STUD TIMBER PLATE

50mm CLOUT

DOOR JAMB

fig. 1


If fitting a window, nail in Window Studs and nog now. Refer to Window instructions.

Step 5: Nailing Off: . Nail one 30mm Clout each side of the Rib (two per Pan) into the Top Plates and Bottom Plates. Nail Wall Sheets to mid wall Nogs (one per pan). Nail each corner Wall Sheet to Studs using two 30mm Clouts evenly spaced.

Gable Ends: When nailing Gable Wall Sheets to the Top Plate, use a String Line. At the top of the gable nail two 30mm Clouts into the end of the Ridge Beam. This will stop it from twisting.

### **DKE2542-DH FIXED WINDOW (Optional)**

#### **FIXED WINDOW:**



**Step 1:** Lay out the two window studs (883mm) and Nog (590mm) on a flat surface. Position Nog and nail in place using two 75mm nails at each end.



Step 3: Nail wall Sheets to window framing using 30mm clouts. Then fit Window Frame. Position Window Frame centrally on window opening and rivet to ribs. Pre-drill holes in each corner and nail Window Frame to framing, using 50mm nails.



**Step 5:** Rivet Over Panel to the Window Frame with rivets.



Step 2: On the inside of the shed, position studs and Nog centrally on window opening.

Make sure the studs are parallel and nail into Top plate and End Wall Nog.



**Step 4:** If the Window is in the gable end, temporarily position the Over Panel above Window Frame. Following the same angle as the gable, mark and cut to suit.




**Step 6:** From the outside of the shed, place glass in Window Frame. Attach a Glazing Bead (G100) with three rivets to each side of the Window Frame to hold glass in place. Predrilling Glazing Beads is recommended.


## **DKE2542-DH LOUVRE WINDOW (Optional)**

#### LOUVRE WINDOW:

Step 1: Lay out the two window studs (883mm) and Nog (634mm) on a flat surface. Position Nog and nail in place using 2x 75mm nails at each end.



**Step 6:** From the inside of the shed, slide Louvre Glass into Louvre Units attached to the Window Frame. Bend up tabs to keep Glass in position.





### **DKE2542-DH CORNER FLASHINGS**

Fit Corner Flashing (101) over corner Ribs with the top flush with the top of the Top Plate. Rivet in place with six rivets, three each side. Repeat with other three Corner Flashings. When fitting Corner Flashings on front wall, ensure they are parallel with Door Jambs.



### DKE2542-DH ROOF

**Note:** Condensation can form on the under side of shed roof. If building paper is required, fit now. Building paper will need to be supported by netting or roofing twine.


**Step 1:** Check that the diagonal measurements of the shed are the same. If building on unlevel ground it may be necessary to temporarily brace the shed with pieces of timber from the packaging.

Step 2: Position first Roof Sheet centrally over Ridge Beam on the right hand end of shed with the LIP on the left hand side. (For sheds with a Clear Roof Panel, go to the next page). Position the next Roof Sheet. Ensure it overlaps correctly then rivet together, one rivet in the centre and one 600mm down from the centre on both sides. Fit remaining Roof Sheets.



Step 3: Starting from the left hand end, centralize Roof on Ridge Beam. Ensure Roof is tight against end Wall Sheets, predrill then nail one 50mm Clout through Rib into the Ridge Beam. At the back, line up Ribs on the Roof Sheet with the Ribs on Wall Sheet. Using one 50mm Clout, nail through Rib into Back Top Plate. Repeat at the front.

Note The 6 x 50mm Clouts on end ribs are covered by the Barge Flashings.




Step 4: Centralize Roof at the other end and nail through Rib into the Ridge Beam and Top Plates, using 50mm Clouts. Ensure Ridge Beam is straight, then Screw one 50mm Roofing Screw into Ridge Beam through each Rib on overlap (one screw per sheet). At the back, set up a String Line in centre of Top Plate. Ensure Top Plate is straight and screw, using one 50mm Roofing Screw per Rib. Repeat at the front.




### DKE2542-DH CLEAR ROOF PANEL (Optional)

- **Step 1:** Leave a gap where the Clear Panel is to be fitted. Position the next Roof Sheet. Ensure it overlaps correctly, then rivet together, one rivet in the centre and one approximately 600 mm down from the centre on both sides. Fit remaining Roof Sheets, overlapping and riveting as you go. Nail on first Roof Sheet (refer step 3 on page 10).
- **Step 2:** Position clear roof and flat roof sheet (or second clear panel). The flat roof sheet underlaps one sheet and overlaps the other. The clear roof panel **overlaps** both roof sheets. Ensure sheet joins are flush at the outside edge then rivet flat sheets to pressed sheets. Two rivets per join. Centralise roof at the other end and screw in place.
- Step 3: Ensure ridge beam is straight, then nail the clear panel and flat roof sheet (or second clear panel) to ridge beam using one 30mm clout per pan. Position on ridge beam and screw in place using six 50mm roofing screws. Screw one 50mm roofing screw into ridge beam through each rib on overlap, (one screw per sheet). Mould the soft edge on the flashing down into the pans of the roof sheet to prevent roof leaks.
- Step 4: Continue to fasten roof sheets as per step 4 on previous page (pg10)


**Note:** When screwing through the clear panel, pre-drill a 6mm hole.



## **DKE2542-DH DOORS**



**Step 1:** Place shed in final position. Check diagonal measurements are equal and shed is level before fitting door.



Step 2:

Hold Door in position (approximately 5mm down from Over Door Weather Flashing) and fit one rivet to top hinge. While still holding in position fit one rivet to bottom hinge.

Repeat with second door.



Step 3: Close doors and check they fit correctly. If not, drill out rivets and make necessary adjustments. Fit remaining rivets to all six hinges.



**Step 4:** Rivet Back Padbolts to back of left hand Door at top and bottom as shown.

Using a 10mm bit drill a hole in Top and Bottom Plates for Padbolt shaft.

If fitting a floor, drill 10mm hole after floor is nailed down.



**Step 4:** Using rivets attach front padbolt to right hand door as shown.

### **DKE2542-DH BARGE & SPOUTING**




**Step 1:** Position Barge Flashing (A102) on gable ends. Cut Barge at Door End to fit around Over Door Weather Flashing as shown. Position a Spouting (D103) and rivet to the Barge Flashing at each end. Repeat with other Spouting.



Step 2: Centralise Barge Flashing on gable end and rivet in place, one rivet into every second Rib. Fit two rivets through top of Barge into Rib. Repeat with other Barge Flashing. Check Spoutings are straight, then rivet to Roof one rivet every second Rib.

### DKE2542-DH FLOOR



Step 1: Place shed in final position. Check the diagonal measurements are the same and the shed is level before fitting Floor. It is recommended that the shed is anchored down with either a Duratuf Bolt Down Kit or Duratuf Peg Down Kit depending on what the shed is sited on.



Step 2:

Lay a Floor Board on top of Bottom Plates and Joist and push up against end wall. Mark out where Studs are. Cut checkouts with Electric Jigsaw so Floor Board will fit around Studs.



**Step 3:** Re-position Floor Board. Lay out remaining Floor Boards checking around Studs as you go. The last Floor Board may have to be cut to size.




Step 4: Nail in each Floor Board, two 50mm nails in each end and two into Joist. Measure and cut Floor Flashing (A110) to fit in between Door Jamb Flashings and nail in place using 50mm Clouts.

### **RAISED BASE PLATE**

For sheds being placed on a purpose built floor, (concrete, cobbles, ply etc.), the Wall Sheets will protrude 20mm below the Base Plate. This will stop water flowing in between the Base Plate and Floor.

The Floor should be made 15mm smaller than Base Size.

**Note:** Although it is not essential, fitting Damp Proof Course in between the Base Plate and the Floor will give added protection against moisture.



### **CLEAN UP**

- Remove all swarf (drill filings) with a soft brush or rag.
- Hose down roof and walls thoroughly.
- For Coloursteel sheds use touch-up paint provided on all nail heads, rivets and exposed cuts.





### **DURATUF PREMIUM SHED WARRANTY**

<b>REFERENCE NO:</b>			

#### **GUARANTEE TO CUSTOMER**

Congratulations on purchasing a Duratuf Storage Shed. With proper care and attention, this product will last many years. For your benefit **PLEASE READ THE FOLLOWING INFORMATION CAREFULLY.** 

#### WARRANTY ON METAL CLADDING

Riverlea Group Ltd guarantee that the metal roofing and wall cladding on Kiwi and Fortress Garden Sheds may be used in moderate and inland corrosion zones or areas where the first year mild steel corrosion rate is less than 200g/m2, and that in these conditions, they will not perforate due to corrosion within 18 years of date of manufacture.

#### TERMS AND CONDITIONS

- 1. Damage or corrosion due to the following circumstances is not covered by this warranty.
  - Mechanical, chemical or other damage sustained during or after installation.

NOTE: Clean swarf off shed IMMEDIATELY after assembly

Do **NOT** mark cladding with pencil

Do **NOT** allow manures, chemicals or other corrosive materials to have direct contact with cladding Chemical damage will result if these instructions are not carried out

- Force majeure or other causes beyond the control of Riverlea Group Ltd.
- 2. This warranty does not cover material installed in severe and very severe environmental situations, or in any area where the mild steel corrosion rate (as published by BRANZ) exceeds 200g/m2.
- 3. Minimum maintenance must be carried out in accordance with instructions below.

Should the cladding fail to perform as specified above, the liability of Riverlea Group Ltd shall in all cases be limited to replacing or repairing the defective product. The balance of the original warranty will cover any repaired or replaced material. Riverlea Group Ltd will not be liable for any consequential loss or damage, labour or transport charges. All claims made in writing within 21 days of discovery, quoting the reference number at the top right hand corner of this page.

#### **MAINTENANCE**

Following are the minimum maintenance requirements for cladding used in Kiwi Garden Sheds and Fortress Sheds.

- Washing all surfaces by rain, and annual hosing of sheltered areas using a hose and soft nylon brush.
- ♦ Within 2km of coast—wash every 3 months as above. After a storm, wash the cladding and the gutters as soon as possible to remove any highly corrosive salt deposits.
- Volcanic Ash Fallout—wash as soon as possible, removing fallout from roof and gutters
- Gutters to be kept clean of leaves and dirt.

Should you require additional technical information please contact us at the details below.

Thank you Riverlea Group Customer Services

